



3730 Chamblee Tucker Rd
 Atlanta, GA 30341
 Tel: 678-406-0106
 Fax: 770-934-9476

Field Density Test Report

Project No.: 2005-0020	Report No.:
Project Name: Charlotte Airport	Location: Charlotte, NC

Test No.	Tech ID	Date	Location	Dry Density (pcf)	Moisture (%)	Proctor Density (pcf)	Optimum Moisture (%)	Compaction (%)	Required Compaction (%)	Pass or Fail	Retest No.
T-1	SLD	12/23/2005	lift 1, work area 3 (N)38.23523, (E)-84.222, 33	99.0	20.0	103.5	22.4	96	100	Fail	T-3
				Notes: some notes							
T-2	SLD	12/23/2005	(N)38.2352, (E)-84.255, 66	104.0	21.0	103.5	22.4	100	100	Pass	
T-3	SLD	12/23/2005	lift 1, work area 3 (N)38.2365, (E)-84.2374, 33	101.0	22.0	103.5	22.4	98	100	Fail	T-4
T-4	SLD	12/23/2005	lift 1, work area 3 (N)38.2358, (E)-84.5252, 33	105.0	22.0	103.5	22.4	101	100	Pass	
T-5	SLD	12/23/2005	lift 1, work area 3 (N)38.2351, (E)-84.2523	85.0	20.5	103.5	22.4	82	100	Fail	

--	--	--	--	--	--	--	--	--	--	--	--